VERIFICATION AND EVIDENCE STATUS		
Test IDs	Verified function	Result / actual evidence
P02-P04 / AE02 / AE05	PASS, FAIL, RETEST; limits; counts; CSV	PASS; AE05 5 rows; counts 5/3/1/1
P05-P06	Auto/Manual, count reset, Single/Continuous	PASS; mode changes and current-cycle finish
P07-P08	STOP, safety/door trip, deliberate recovery	PASS; simulation tests, not hardware safety
P10-P15 / P17	Timeouts 101/102/103/105/106/107/109	PASS; six device faults and ATE no response
P09 / AE01 / AE08-AE10	ESP -> FX -> LS; permit; loss/recovery	PASS; source loss blocks new START
P01 / P16 / AE12	Startup, RUN restart, orderly shutdown	PASS; CIMON exit about 8 s in AE12
AE11	Extended run, sorting and accepted CSV	PASS (function scope); 201 PASS / CSV 201
Physical equipment	Real PLC, conveyor, panel, safety equipment	NOT TESTED; concept drawings 018-022

CONTROLLED STARTUP

Save current successful versions before changes.
Run LS/FX simulators and MX OPC connections.
Confirm ESP IP / sample, then CIMON I/O status.
Start FX → LS bridge, then sensor → FX bridge.
Wait recovery permit; rearm /RESET /start ATE.
Select cycle mode; separate process START.

CONTROLLED SHUTDOWN

Select Single; wait current product complete.
Stop VirtualATE at idle; confirm user stop / code 0.
Stop sensor bridge; confirm RUN 0.
Confirm FX/LS permits OFF; stop environment bridge.
Exit CIMON, then close OPC / simulators.
Preserve the test record, CSV, images and video.

BASELINE: BL-001. 25 required functional tests recorded PASS; AE11 scope: see the AE11 note.
RECORD: 06_TEST/03_RECORD/SIM_TEST_RECORD_R0.xlsx
EVIDENCE: 06_TEST/04_EVIDENCE/RUN-20261017-01/
Execution IDs: RUN20261017-01-<TEST>-A01; P17 uses A02.

Prior intermittent OPC/bridge/GX errors are not attributed conclusively to Wi-Fi, laptop load or a fixed read-count limit.

AE11: 2026-10-22 00:24:00 to 00:53:40 KST; 29 min 40 s; 201 accepted PASS records.
OPC/bridge stability and the 30 min uninterrupted target are excluded from the verdict.

NO	DATE	REVISION
R0	2026-10-22	FUNCTION RECORD

DWG TITLE
SEMICON SORTER PROJECT
Final Test and Multi-Bin Sorting Cell
VERIFICATION AND EVIDENCE REGISTER

DRAWN BY	DATE
J. H. KO	2026-10-14

DWG NO
017

SHEET NO
1 OF 1